



GOVERNMENT OF KERALA

Abstract

Local Self Government Department -Septage Treatment Plant at Cochin Port Trust, Wellington Island- Release of O & M Payment starting from 14.4.18 based on actual septage treated- Sanction accorded - Orders Issued

LOCAL SELF GOVERNMENT (DC) DEPARTMENT

G.O.(Rt)No.1732/2019/LSGD Dated,Thiruvananthapuram, 09/08/2019

- Read 1 GO(Ms)70/2014/LSGD dt 3.5.14
2 GO (Rt) 2954/2018/LSGD dt 21.11.18
3 Letter from Managing Director, ABG Engineering (India) Pvt. Ltd. dated 08/05/2019
4 Letter No. A1-2145/2013/KSUDP dated 09/07/2019 from Mission Director, AMRUT

ORDER

As per GO read as 1st paper above ,sanction was accorded to K.S.U.D.P for installing a 100 cum/day capacity Septage Treatment plant at the 50 cents of land offered free of cost by Cochin Port Trust at Willingdon Island.As per the letter read as 3rd paper above, the Managing Director, ABG Engineering (INDIA) PVT. Ltd has requested to direct the appropriate authority for issuing the confirmation letter for commissioning the Septage Treatment Plant at Cochin Port Trust, Wellington Island on 13.4.18 as per the contract

The Mission Director, AMRUT as per letter read as 4th paper above has brought the following facts to the notice of Government.

File No.LSGD-DC2/88/2019-LSGD

- ABG Engineering has informed Mission Director, AMRUT that trial run has started from 23.11.2017.
- Mission Director wrote to ABG Engineering requesting to notify the end date of trial run process and further testing formalities.
- ABG informed that tests are completed and requested to issue confirmation of commissioning the plant from 13.04.2018 onwards.
- ABG Engineering informed Mission Director, AMRUT that all documents as specified in Clause 24 & 25 of Agreement are being submitted and commissioning is effected from 13.04.2018.
- Mission Director, AMRUT informed ABG Engineering that commissioning of the plant will be confirmed only after successful completion of the project snag lists, issuance of project completion certificates, taking over of the work etc. and that request of contractor will be considered upon fulfilment of mentioned procedures.
- Mission Director, AMRUT submitted proposal to Government stating that trial run had commenced in November 2017 and finished in April 2018. It was also reported that test results are conforming to requirements specified in the Contract documents.
- ABG informed Mission Director, AMRUT that all formalities in accordance with Contract Agreement were successfully met by Contractor and plant is commissioned on 13.04.2018 and O&M is continuing. It was also informed that a confirmation on the said date of commissioning- 13.04.2018 is necessary and if confirmation is not received, they will be stopping O&M from 01.09.2018.
- Mission Director, AMRUT requested Chief Engineer, Cochin Port Trust to comply with GO read as 1st paper above and co-ordinate with Kochi Municipal Corporation/Contractor for implementing O & M etc.

Government have examined the matter in detail in the light of the facts mentioned above and are pleased to accord sanction to release O & M Payment starting from 14.4.18 (the next day of completion of the project) based on actual septage treated.

(By order of the Governor)
PREETHA.K.S
DEPUTY SECRETARY

To:

The Secretary,Kochi Municipal Corporation

Chairperson ,Cochin Port Trust

Director of Urban Affairs

Mission Director, AMRUT

The Executive Director,Suchitwa Mission

Managing Director, ABG Engineering (INDIA) Pvt. Ltd.

The Principal Accountant General (Audit/ A&E/ LBA &A)

The Information Officer, (Web & New Media) I&PRD

Executive Director, Information Kerala Mission

Stock File/Office Copy

Forwarded /By order
Signature valid

Digitally signed by SMITHA S CHANDRA
Date: 2019.08.09 18:19:30
Reason: Approved

Section Officer