



GOVERNMENT OF KERALA

Abstract

PMGSY 2013-14 - (Phase-VIII-Batch.1)-Package No. KR-11-48, Pulikeezhu Block, Pathanamthitta District including Maintenance for five years after construction - Foreclosure of the contract - Sanction accorded - Orders issued

LOCAL SELF GOVERNMENT (DD)DEPARTMENT

G.O.(Rt)No.2374/2019/LSGD Dated,Thiruvananthapuram, 25/10/2019

Read 1.G.O. (MS) No. 239/2013/LSGD dated 01/07/2013

2.Letter No. Engg. 3806/2015/KSRRDA dated, 27/06/2019 received from KSRRDA

ORDER

As per the G.O. read as 1st paper above, Administrative Sanction was accorded for the implementation of the projects under PMGSY 2013-14 - (Phase-VIII-Batch.1) which included the work of 'Niranam Duck Farm Road' (KR-11-48, Pulikeezhu Block, Pathanamthitta District including Maintenance for five years after construction). Sanctioned estimate of the work was ₹3,89,19,785 /-. Out of 5.90 km road work planned under PMGSY Scheme, 4.25 km was completed by the contractor. But the balance reach could not be executed due to non availability of required land width. The formation of road after construction of protection walls along the side of Areethode as per the revised estimate submitted earlier was reportedly not feasible as the same would reduce the vent way. The Programme Management Committee meeting as well as the Niranam Grama Panchayth meeting decided to recommend the Government for foreclosure of the contract. The Hon'ble High court in its Judgement dated 16/7/2018 in WP(C) 23553/2018 directed the Chief Engineer & Executive Engineer to consider the petition of the contractor to issue completion certificate for the work and pass appropriate orders. In these circumstances, the Chief Engineer, KSRRDA, as per the letter read as 2nd paper above, has requested for sanction for foreclosure of the work as per revised estimate of ₹3,89,19,172/-.

2.Government have examined the matter in detail and are pleased to accord sanction for foreclosure of the work under 'PMGSY 2013-14 (Phase-VIII-Batch.1)-Package No. KR-11-48, Pulikeezhu Block, Pathanamthitta District including Maintenance for five years after construction' as per revised estimate of ₹3,89,19,172/- on following conditions:-

1.The Chief Engineer shall ensure that payments will be released up to the road reach where connectivity is established

2. Revised Technical Sanction may be accorded by the competent authority

3.Take appropriate departmental action against the officials concerned for their

lapses in planning, issuing technical sanction without adequate site specific study and also for unsatisfactory execution

(By order of the Governor)
BIJUKUTTAN.M.S
ADDITIONAL SECRETARY

To:

The Chief Engineer, KSRRDA, Thiruvananthapuram.

The Empowered Officer, KSRRDA, Thiruvananthapuram.

Principal Accountant General(Audit), Kerala,Thiruvananthapuram.

The Accountant General(A&E), Kerala, Thiruvananthapuram.

Finance Department (Vide UONo.DEV-3/6/2018-Fin dated, 03/09/2019)

Web&New Media, I&PRD

✓ Executive Director, Information Kerala Mission,
Stock file

Forwarded /By order
Signature valid

Digitally signed by NISAM N
Date: 2019.09.06 11:17:59 IST
Reason: Approved

Section Officer