



GOVERNMENT OF KERALA

Abstract

Local Self Government Department – PMGSY-2008-2009 (Phase VII) Ventokkumpadaparambu – Kuzhikalakulambu road under Package No. KR-13-30 – Pazhayannur Block, Thrissur Distrit – Judgment in WP(C)No.15105/2019 filed by Sri. Roy Mathew - Complied with - Orders issued.

**LOCAL SELF GOVERNMENT (DD) DEPARTMENT**

**G.O.(Rt)No.2539/2019/LSGD**

Dated, Thiruvananthapuram, 12/11/2019

Read 1 G.O.(Rt)No.626/2019/LSGD dated,14/03/2019

- 2 Letter No.2464/2019/KSRRDA dated 01/08/2019 from the Chief Engineer, KSRRDA.
- 3 Judgment of the Hon'ble High Court dated,04/09/2019 in WP(C)No.15105/2019 filed by Shri.Roy mathew

**ORDER**

Ventokkumpadamparambu - Kuzhikalakulambu road was sanctioned under PMGSY-2008-2009 (Phase VII) Package No. KR 13-30 Pazhayannur Block, Thrissur District. As there occurred a delay in completing the work due to some land issues the Contractor filed his grievances before the Standing Empowered Committee requesting enhancement of rate. The Committee allowed rate enhancement for the balance work of Ventokkumpadaparambu-Kuzhikalakulambu Road at 2012 SoR subject to the approval by the Finance Department. The Chief Engineer, KSRRDA has submitted the revised estimate, as per the letter read as 2nd paper above, for the hindered balance work at SoR 2012 amounting to Rs. 27, 85,543/- (Twenty Seven Lakh Eighty Five Thousand Five Hundred and Forty Three only) as endorsed by the Empowered Committee.

2. The Contractor also approached the Hon'ble High Court in the matter filing WP(C)No.15105/2019. As per the Judgment read as 3rd paper above the Hon'ble High Court has directed Government to take a decision on the revised proposal read as 2nd paper above.

3. Government have examined the matter in detail and are pleased to accord revised Administrative Sanction for the work of Ventokkumpadamparambu- Kuzhikalakulambu Road for the amount worked out by Chief Engineer at the value of works executed at agreed rates plus value of hindered works at revised rates fixed as per Government guidelines. The Chief Engineer, KSRRDA should ensure that the revised item rates for hindered works will be least of SoR & LMR prevailed at the time of initiating the proposal only.

4.The Chief Engineer, KSRRDA is directed to take steps to release the amount due to the Contractor at the earliest and at any rate, within three months.

5.The directions contained in the Judgment read as 3rd paper above is thus complied with.

(By order of the Governor)  
**BIJUKUTTAN.M.S**  
**ADDITIONAL SECRETARY**

To: The Advocate General, Kerala, Ernakulam (with C/L)

The Chief Engineer, KSRRDA, Thiruvananthapuram.

The Empowered Officer, KSRRDA, Thiruvananthapuram

Principal Accountant General (Audit), Kerala, Thiruvananthapuram.

The Accountant General(A&E), Kerala, Thiruvananthapuram.

Finance Department (Vide UONo.DEV-3/579663/2017-FIN Dated,  
23-10-2019)

The Web&New Media, I&PRD

Director, Information Kerala Mission, Thiruvananthapuram.

Stock file

Forwarded /By order  
Signature valid

Digitally signed by NISAM N  
Date: 2019.10.23 10:53:06 IST  
Reason: Approved

Section Officer