

**GOVERNMENT OF KERALA****Abstract**

Local Self Government Department- PMGSY-II- 2013-14- Phase VIII
- Package No. KR- 03-65 - Irumpupalam - Mezhukumchal road -
Remitting back MoRD's contribution towards the non completed
portion of work - Sanction accorded - Orders issued.

Local Self Government (DD)Department

G.O.(Rt)No.1010/2025/LSGD Dated,Thiruvananthapuram, 22-04-
2025

Read:- 1.G.O(Rt) No 991/2018/LSGD dated 9/4/2018
2.G.O(Rt) No 1487/2021/LSGD dated 6/8/2021
3.Letter No. KSRRDA/265/2023-B dated 08.10.2024 from
the Chief Engineer, KSRRDA

ORDER

Revised Administrative sanction was accorded for the work of PMGSY-II-2013-14 - Phase VIII-Package No. KR- 03-65 Irumpupalam-Mezhukumchal road, Adimaly Block, Idukki (4.445 km)at Rs 4,84,40,412/- as per G.O read as (1) above. The contractor completed the first reach (2.040 Km) of the road, but during the construction of second reach (2.405 Km), earth filling was necessary for the retaining walls, for which sanction was not accorded from the Forest Department. Therefore the contractor could not proceed the work further and later he was relieved from the work without the risk and cost as per G.O. read as (2) above .As reported by the CE,KSRRDA,the contractor was paid a total amount of Rs 315.15 lakhs including tender excess for the completed portion of road work and the sanctioned amount was utilized for completing the additional items in the executed length of 2.04 km and for the construction of protection and CD works in the non-executed pavement length of 2.045 km which were sanctioned as per G.O read as (1) above. Hence, the Chief Engineer, KSRRDA, as per letter read above, has requested permission to recoup an amount of ₹160.75 lakh due to the non execution of pavement for a length of 2.405 km.

2. Government have examined the matter in detail. The proposal for remittance of the estimated cost in full for the non completed portion of road work i.e. 2.405 km is not justifiable as the Central share received for the said portion is 60% only. In this circumstance, Government are pleased to accord sanction to the CE,KSRRDA to remit back ₹96,45,000/- (Rupees Ninety six lakh and Forty five thousand only) the MoRD's contribution already availed for the non completed portion of road work under PMGSY-II-2013-14 - Phase VIII-Package No. KR- 03-65Irumpupalam- Mezhukumchal road, Adimaly Block, Idukki (4.445 km) ,which could not be taken up due to objection from Forest Department.

(By order of the Governor)

SHEEJA R S

JOINT SECRETARY

The Chief Engineer, KSRRDA, Thiruvananthapuram
The Principal Accountant General (Audit),Kerala, Thiruvananthapuram
The Accountant General (A&E), Kerala, Thiruvananthapuram
Finance (Development) Department (vide E:170707/DEV-3/34/2016-
Fin dated 25.03.2025)
Finance (Planning SC) Department
Web & New Media, I&PRD
The Director, Information Kerala Mission, Thiruvananthapuram
Stock File

Forwarded /By order

Section Officer

Copy to: Private Secretary to Hon'ble Chief Minister
Private Secretary to Hon'ble Minister for LSGD