



GOVERNMENT OF KERALA

Abstract

LSGD - PMGSY 2013-14 (Phase-VIII) - Package No.12-68, Vamanapuram Block, Thiruvananthapuram District - Dispute Redrassal System - Standing Empowered Committee - Constituted - Orders issued

LOCAL SELF GOVERNMENT (DD)DEPARTMENT

G.O.(Rt)No.2807/2019/LSGD

Dated,Thiruvananthapuram, 09/12/2019

Read Letters No.Engg.3459/2014/KSRRDA dated 29.07.2018 and 13.11.2019 from the Chief Engineer, KSRRDA

ORDER

The work under Package No.KR 12-68, Vamanapuram Block, Thiruvananthapuram District under PMGSY - 2013-14 Phase-VIII - Batch.I was awarded to the contractor Sri. Gangadharan Nair, PWD contractor at 0.01% below estimate. Later revised estimate was sanctioned for an amount of Rs.2,06,74,992/-. The work was physically completed on 30.09.2016 and the total completion cost is Rs.2,05,77,435/- against the sanctioned revised estimate cost with a savings of Rs. 97,557/-. Now the Executive Engineer, PIU, Thiruvananthapuram reported that the contractor claimed for an additional amount of Rs. 7,65,106/- as the G3 quantity was erroneously entered as 418.00 m³ instead of 666.76m³ during the preparation of the revised estimate. The Executive Engineer reported, this was happened since the quantity of G3 was calculated by level measurement for a length from 0/0 to 1/566 only which was the then completed length out of total length 2332m. But since the final payment is over by 27.03.2017, contractor's claim was rejected. Contractor has represented again and a request to Standing empowered Committee.The Chief Engineer as per the letter read above has recommended to constitute a Standing Empowered Committee to settle the dispute between the contractor and KSRRDA as per clause 24 of Standard Bid Document (SBD).

2. Government have examined the matter in detail and are pleased to constitute a Standing Empowered Committee for the purpose of settling the dispute with the contractor of the work 'PMGSY 2013-2014 (Phase-VIII) - Package No.KR 12-68, Vamanapuram Block, Thiruvananthapuram District, invoking the provisions under clause 24 of SBD for PMGSY with the following composition.

- 1) Additional Secretary, LSGD - Chairman
- 2) Chief Engineer, KSSRDA - Official Member
- 3) Sri.R.Murukeshan, Rtd.Chief Engineer - Non-Official Member

3. The Chief Engineer, KSRRDA is directed to take necessary steps to present the details of the case before the Standing Empowered Committee for settling the dispute.

(By order of the Governor)

SREEKALA T.P.

UNDER SECRETARY

To: The Member Secretary, KSRRDA, Thiruvananthapuram

The Chief Engineer, KSRRDA

Shri.R.Murukesan, Chief Engineer(Rtd) (through the CE, KSRRDA)

Sri. Gangadharan Nair, Contractor (through the CE, KSRRDA)

The Principal Accountant General (Audit),Kerala, Thiruvananthapuram

The Accountant General (A&E), Kerala, Thiruvananthapuram

✓ The Director, Information Kerala Mission, Thiruvananthapuram

Stock File

Forwarded /By order
Signature valid

Digitally signed by SRIKANTH N
Date: 2019.12.11 11:08:58 IST
Reason: Approved

Section Officer