



GOVERNMENT OF KERALA

Abstract

Local Self Government Department - PMGSY(2013-14) Phase-VIII
Package No. KR-10-28, Mannarkkad Block, Palakayam
Tharippapathy Road Palakkad District - Revised Administrative
Sanction accorded - Orders issued

LOCAL SELF GOVERNMENT(DD) DEPARTMENT

G.O.(Rt)No.1034/2019/LSGD Dated,Thiruvananthapuram,

24/05/2019

Read 1 G.O.(Rt) No. 386/13/LSGD dated 12/12/2013

2 Letter No.Engg.(DB-1)3482/2014/KSRRDA dated
25.01.2017 and 28/11/2018 from the Chief Engineer,
KSRRDA, Tvm.

ORDER

The Palakkayam-Tharippapathy road (length 6150m) in Mannarkkad Block, Palakkad District is one of the road works sanctioned under PMGSY (2013-14) - Phase VIII (Package No. KR-10-28) for an amount of Rs. 4,81,49,000/- . As per Government Order read above the estimate for the work was revised as per PMGSY SoR 2013 for an amount of Rs. 6,08,86,000/- due to non response in frequent tender. As per the letter read above, the Chief Engineer, KSRRDA has reported that the work was re-tendered and awarded to the contractor at 0.03% below estimate rate and executed Agreement on 12-11-2014. The alignment of the road passes through hilly terrain and forest area. During execution it was revealed that sufficient land was available only from ch.0/00 to 3300m. Accordingly the initial level was taken and approved for a length of 3300m (from ch.0/00 to 3300m). It is also reported that the Executive Engineer, PIU, Palakkad has then submitted a revised estimate for an amount of Rs.6,07,13,000/- for a length of 3300m, as some additional works such as construction of minor bridge, drains, retaining wall, dips, pipe

culverts etc. are found essential during execution, for the proper and satisfactory completion of the work. As the road crosses the Tharipapathy thode @ 2710m, construction of a minor bridge of span 14 m is highly essential, which is also included in the Revised Estimate instead of 3 vent continuous 5 m span slab culvert provided in the original Estimate.

2. The CTE has inspected the site and based on the recommendations in the Inspection Report of CTE, the Executive Engineer, PIU, Palakkad has submitted a modified Revised Estimate for the work for an amount of Rs.7,86,87,023/- for a length of 3300m. As per the letter read as 2nd above, the Chief Engineer, KSRRDA has submitted the Revised Estimate to Government for approval.

3. Government have examined the matter in detail and are pleased to accord revised Administrative Sanction to the work "PMGSY (2013-14) Phase VIII-Package No.KR-10-28 Palakkayam-Tharippapathy road (from ch.0/00 to 3300m) in Mannarkkad Block, Palakkad District" for an amount of ₹7,86,87,023/- subject to the following conditions:-

1. The structural stability of the bridge and economy shall be verified and confirmed by the Chief Engineer, KSRRDA.
2. The necessity of extra DR retaining wall and Drain shall be confirmed by the Chief Engineer, KSRRDA at site and the provision of retaining wall and drain shall according to the relevant circulars of Chief Technical Examiner.
3. The reinforcement in the proposal of the bridge shall be based on actual structural design, considering economy.
4. The structural stability of the retaining wall shall be confirmed by the Chief Engineer, KSRRDA.
5. The rates including the rates of extra items, provisions and quantities including excess quantities shall be verified and confirmed by the Chief Engineer, KSRRDA as per relevant clause of contract conditions and as per rules.

6. The necessity of haulage of materials shall be reviewed by the Chief Engineer, KSRRDA.
7. Revised Technical Sanction shall be issued by Competent Authority.
8. The necessity and requirement of the work shall be ensured by the Chief Engineer, KSRRDA.

(By order of the Governor)
MINI MOL D
DEPUTY SECRETARY

To:

The Chief Engineer, KSRRDA, Thiruvananthapuram.

The Empowered Officer, KSRRDA, Thiruvananthapuram.

Principal Accountant General(Audit), Kerala,
Thiruvananthapuram.

The Accountant General(A&E), Kerala, Thiruvananthapuram.

Finance Department (Vide UONo.DEV-3/30/2017-Fin dated
12/3/2019)

✓ Executive Director, Information Kerala Mission,
Stock file

Forwarded / By order
Signature valid

Digitally signed by SHAJI T R
Date: 2019.05.11 11:53:49
IST
Reason: Approved
Section Officer