



## GOVERNMENT OF KERALA

### Abstract

AMRUT - SHPSC - Alappuzha Municipality - Urban Transport Sector  
-FOB at Nehru Trophy Starting Point for an amount of Rs. 2.41  
crores.- Revised Administrative Sanction accorded - Orders Issued

---

### **LOCAL SELF GOVERNMENT (DC) DEPARTMENT**

G.O.(Rt)No.2044/2022/LSGD Dated,Thiruvananthapuram, 22-08-  
2022

---

Read 1 G.O. (Rt.) No. 115/2019/LSGD dated 21/01/2019

2 Minutes of 30<sup>th</sup> State Level High Powered Steering  
Committee (SHPSC)of AMRUT dated 05/07/2022

3 Letter No. SMMU/166/2022-UP2 dated 19/07/2022 from the  
Mission Director, AMRUT

### **ORDER**

As per the order read above, Government have accorded sanction  
for the Urban Transport Sector work namely, “FOB at Nehru Trophy  
Starting Point” of Alappuzha Municipality for an amount of Rs. 2.41  
crores.

2. As per the letter read as 3rd paper above, the Mission Director,  
AMRUT informed that proposal from Alappuzha Municipality for  
revising the Administrative Sanction of the Urban Transport Sector  
work detailed below was placed in the 30<sup>th</sup> SHPSC as Agenda item  
No.5.10 for approval.

#### **Details of Work**

Name of Work: Foot Over Bridge at Nehru Trophy Starting Point

Current AS Details: Rs.2.41 crores.

Revised AS Amount Required: Rs.3.04 crores.

3. The Mission Director AMRUT cited the reasons for cost escalation  
as follows.

i. The work was proposed across Punnamada Canal connecting Nehru Trophy Ward and Karalakom Ward in Alappuzha Municipality. The work was awarded to M/s. SILK and agreement was executed on 03.05.2021. The staircase for the FOB was proposed on private land on the eastern side. The owner of the property objected to the work even though he had given permission earlier and hence the FOB was shifted into the canal on both sides and further permission from IWAI was also taken for the new proposal. M/s SILK has not started the work. At all the meetings that MD, AMRUT had with M/S SILK, earlier, they had agreed to start the work without further delay.. But in the meeting conducted in the presence of Hon. MLA (Alappuzha), M/s. SILK informed that they were withdrawing from the Contract as the work would lead to great loss if they executed the work at the quoted rate. Hence the Municipal Council decided to retender the work after revising the estimate as per the current SoR.

ii. The SHPSC accordingly decided to accord sanction to revise the Administrative Sanction of the UT Sector work of Alappuzha Municipality from Rs.2.41 crores to Rs.3.04 crores subject to certain conditions.

4. Government have examined the matter in detail and are pleased to accord revised Administrative Sanction for the Urban Transport Sector Work of Alappuzha Municipality namely, "Foot Over-Bridge at Nehru Trophy Starting Point" from Rs. 2.41 crores to Rs.3.04 crores, subject to the following conditions stipulated by the 30th SHPSC as detailed below:

- i. The additional amount required shall be met from the savings available due to cancellation of works in the UT Sector; and shortcomings, if any, shall be borne by the ULB.
- ii. The cost of DPR revision shall be borne by the ULB.
- iii. The work shall be completed by 31.03.2023.
- iv. Any financial implication due to work remaining incomplete as on 31.03.2023 shall be borne by the ULB.

(By order of the Governor)  
DR SHARMILA MARY JOSEPH  
PRINCIPAL SECRETARY

To:

Mission Director, AMRUT  
The Principal Accountant General (Audit/ A&E/ LBA &A)  
The Information Officer, (Web & New Media) I&PRD  
Executive Director, Information Kerala Mission  
Stock File/Office Copy

Forwarded /By order,

A handwritten signature in blue ink, appearing to read 'Barikumar', with a horizontal line underneath.

Section Officer.

Copy to: The Private Secretary to the Minister LSGD  
The PA to Principal Secretary, LSGD  
The CA to the Joint Secretary, LSGD