



GOVERNMENT OF KERALA

**Abstract**

Local Self Government Department - AMRUT - "Rejuvenation of Nehru Park in Thrissur Corporation" - Revised Administrative Sanction - Accorded - Orders issued.

**LOCAL SELF GOVERNMENT (DC) DEPARTMENT**

**G.O.(Rt)No.42/2020/LSGD** Dated,Thiruvananthapuram, 04/01/2020

Read 1 G.O.(Rt.)No. 534/2017/LSGD dated 23.02.2017

- 2 Minutes of 22<sup>nd</sup> State Level High Powered Steering Committee of AMRUT held on 25.10.2019
- 3 Letters No. UP1/1374/2019/AMRUT(4) dated 19/1/2019 and 20/12/2019 from the Mission Director, AMRUT

**ORDER**

As per the G.O read as 1<sup>st</sup> paper above Administrative Sanction was accorded for the project "Rejuvenation of Nehru Park in Thrissur Corporation Phase-I" in Green Space & Parks Sector of AMRUT at an estimated cost of Rs 0.91 Cr.

2.The 22<sup>nd</sup> State Level High Powered Steering Committee (SHPSC) of AMRUT held on 25/10/2019 has decided to accord revised Administrative Sanction for the work "Rejuvenation of Nehru Park Phase-I" for an amount of Rs 1.32 Cr utilising the fund from savings of Rs 41 lakh from Phase -II and Phase III works of the Nehru Park.

3.Government have examined the matter in detail. The reason for revision of estimate is given below:-

**Rejuvenation of Nehru Park in Thrissur Corporation Phase-I**

Sl No	Item of Work	Reason of Revision
-------	--------------	--------------------

1	Civil Works (Rs 64.77 lakh increased to Rs 80.75 lakh)	Demolishing existing aquarium, musical fountain pond, seating and hand rail for musical fountain, interlocking paver block and land scaping were included in civil work. 20 Nos. extra items amounting to Rs 388112/-needed for the work and there is quality variation for all the items in the civil work
2	providing and fixing musical fountain set (Rs 19.75 lakh increased to Rs 44.93 lakh)	Water effects of musical fountain in the original estimate was not sufficient enough to cover the pond area. Enquiries were done by the park committee at corporation level for the selection of a suitable musical fountain proportionate to the pond size and aesthetics. A better design was selected from the presentations of vendors, and specification of the same was adopted for making an estimate by collecting market rate from different vendors.

4. On the basis of the decision taken by 22<sup>nd</sup> State Level High Powered Steering Committee of AMRUT held on 25.10.2019 and request of Mission Director, AMRUT read as 3<sup>rd</sup> paper above, Government are pleased to accord revised Administrative Sanction for the AMRUT work "Rejuvenation of Nehru Park in Thrissur Corporation Phase-I" for an amount of Rs 1.32 Cr, subject to the following conditions:-

- i. The excess amount of Rs.41 lakh required for the work shall be met from the savings of Phase II and Phase III works of "Rejuvenation of Nehru Park".
- ii. As the reason for revision of estimate is the defect in preparation of DPR, difference in estimate amount due to escalation should be recovered from the Agency.
- iii. Mission Director shall ensure proper implementation of the projects by allowing admissible rates and strict adherence to financial discipline.

(By order of the Governor)

**R S KANNAN**

Special Secretary to Government

File No.LSGD-DC2/304/2019-LSGD

Mission Director, AMRUT  
Director of Urban Affairs, Thiruvananthapuram  
Secretary, Thrissur Corporation  
The Principal Accountant General (Audit/ A&E/ LBA &A)  
The Information Officer, (Web & New Media) I&PRD  
Executive Director, Information Kerala Mission  
Stock File/Office Copy

Forwarded /By order  
Signature valid

Digitally signed by SMT HA B CHANDRA  
Date: 2020.01.06 14:45:25 IST  
Reason: Approved

Section Officer