



GOVERNMENT OF KERALA

Abstract

Local Self Government Department - The work of 'Chuzhippu-Nediyoram-Thekkemala Road' sanctioned under PMGSY Phase-II-Batch-1, Package No.KR-03-88, Azhutha Block, Idukki District - Revised Administrative Sanction accorded - Orders issued

LOCAL SELF GOVERNMENT (DD) DEPARTMENT

G.O.(Rt)No.1642/2020/LSGD Dated,Thiruvananthapuram, 14/09/2020

Read Letter No.Engg.3459/2014/KSRRDA dated, 06.12.2019 from the Chief Engineer, KSRRDA

ORDER

'Chuzhippu-Nediyoram-Thekkemala Road' under Package No-KR-03-88 Azhutha Block, Idukki District is one of the 84 road works sanctioned by the Ministry of Rural Development, GoI under Phase II of PMGSY Batch-I. Technical sanction was issued for an amount of ₹4,93,44,842/- (Construction) by the CE, KSRRDA. The work was tendered and awarded at 21.30% below estimate rate and the site was handed over to the contractor on 07/08/2017.

2. During the execution, KSRRDA found certain deviations were necessary for proper completion of the work and the Executive Engineer, PIU, Idukki reported that the DPR for the above work was prepared with a per kilometer rate of ₹149.77 lakh, incorporating provisions for cutting the existing road to the required gradients, widening with filling, including provisions for necessary retaining walls, CD works etc. But the DPR was finally seen approved with per kilometer cost of ₹96.28262 lakh and the works arranged accordingly. During the site inspection by KSRRDA, the structures as recommended from PIU vide original DPR were found absolutely required and in addition some more additional protection measures were found required to be taken up for satisfactory completion of the project. Accordingly, the Executive Engineer prepared a revised estimate including CC road for water logged areas, protection and drain works etc.

3. The CE, KSRRDA has reported that incorporating all the deviations, the revised estimate for the work of "Chuzhippu-Nediyoram-Thekkemala Road" as per PMGSY SOR 2013 comes to ₹8,59,78,712/- against the sanctioned amount of ₹4,93,44,842/- resulting an excess amount of ₹3,66,33,870/-. The CE has also reported that the excess amount can be met from the tender savings available under PMGSY II works in

Idukki District. In the above circumstances, the CE, KSRRDA has requested, as per the letter read above, for Revised Administrative Sanction for the work of "Chuzhippu-Nediyoram-Thekkemala Road".

4. Government have examined the matter in detail and are pleased to accord Revised Administrative Sanction to the work of "Chuzhippu-Nediyoram-Thekkemala Road" sanctioned under PMGSY Phase-II-Batch-1, Package No.KR-03-88, Azhutha Block, Idukki District for an amount of ₹6,02,42,690/- (Rupees Six crore Two lakh Forty two thousand Six hundred and ninety only) as per revised contract price, considering the modified proposal submitted by the Executive Engineer, PMGSY, Idukki, on the following conditions;

i) A deviation from the original alignment of the road at the initial reach is seen proposed. The field officials informed that the land as per approved alignment belongs to a private property. However there is no revenue documents supporting the same. Hence CE shall ensure the genuineness of claim as per revenue records before accepting the deviation in alignment.

ii) The quantity of hard rock is seen increased to 17861m³. This quantity shall be accounted and the mode of usage/disposal shall be verified and certified by TS authority as per rules in force.

iii) TS authority shall ensure the necessity of a retaining wall of larger height reported as near chainage 0/246 shall be explored, ensuring structural soundness and economy.

iv) TS authority shall review the following items also:

a) The necessity of increase in the quantity of M20 grade to the tune of ₹11 lakhs

b) CC pavement is proposed for a width of 6m while the width of bituminous chipping carpet is 3.75 m only.

c) Berm width proposed

d) The departmental materials such as cut earth, ordinary rock & hard rock shall be accounted properly and shall be reused at site for its maximum quantity. The balance departmental materials shall be auctioned as per rules.

File No.LSGD-DD1/80/2019-LSGD

5)The CE, KSRRDA shall ensure that the excess fund is met from the tender savings of other works only as proposed as per the letter read above and no additional fund from Government is sought for.

(By order of the Governor)

BIJUKUTTAN.M.S
ADDITIONAL SECRETARY

To:

The Chief Engineer, KSRRDA, Thiruvananthapuram

Principal Accountant General(Audit), Kerala,Thiruvananthapuram.

The Accountant General(A&E), Kerala, Thiruvananthapuram.

Finance Department (Vide E.No.1426659/DEV-3/11/2020-Fin dated, 11.08.2020)

Web & New Media, I & PRD

✓ The Director, Information Kerala Mission,Thiruvananthapuram

Stock file

Forwarded /By order
Signature valid

Digitally signed by NISAM N
Date: 2020.08.14 13:51:02 IST
Reason: Approved

Section Officer