



**GOVERNMENT OF KERALA**

**Abstract**

LSGD - PMGSY - 2006-2007 - Phase VI - Package No. KR-06-12(B), "Construction of Njankadav- Poomala Colony Road, Sasthamkotta Block, Kollam District" including maintenance for five years after construction- Revised Administrative Sanction accorded - Orders issued.

---

**LOCAL SELF GOVERNMENT(DD)DEPARTMENT**

**G.O.(Rt)No.1787/2018/LSGD** Dated,Thiruvananthapuram, 30/06/2018

---

Read 1 G.O.(MS) No. 85/14/LSGD dated 21/05/2014.

2 Letter No. Engg. 1245/2014/KSRRDA dated 21.08.2017, 31.10.2017 and 24.04.2018 from the Chief Engineer, KSRRDA.

**ORDER**

As per the Government Order read above, administrative sanction was issued for the construction of road under Package No. KR-06-12, Sasthamkotta Block, Kollam District for Rs. 62487000/- . The package consists of 9 road works. The Chief Engineer, KSRRDA in his letter above has reported that out of the 9 road works, six were completed. Balance 3 roads were not completed due to insufficient land width. Later Government have decided to revise all works held up due to various reason based on LMR 2013. Accordingly revised administrative sanction for 68 works which are held up due to various reason was issued. The 3 roads in the above package was included as separate packages and included in the sanctioned list as per G.O (Rt.)No. 189/2007/LSGD dated 31/7/2007. Hence Njankadavu – Poomala colony road was sanctioned as Package No. KR-06-12 (B) for an amount of Rs. 1503000/-. Thereafter Technical Sanction was issued and the work was awarded to Sri. G.Sundaresan, managing Partner, M/S Trio Builders, Municipal Store Building, Pattathanam West, QAC road, Kollam with quoted rate of 4.50% below estimate rate.

2. It is further reported that more length and height of retaining wall were executed than in the original agreement provision as per site condition. For the proper completion of the formation work, the quantity of DR work for retaining wall comes to 4602.086 m<sup>3</sup> against the agreed quantity of 2440 m<sup>3</sup>. This is because from ch 0/700 to 1/020 portion, the retaining wall requires depth varying from 3.5 m to 4.5 m on both sides. There is large length of retaining wall constructed across bund portion and other chainages but no guard stones were

provided in the original estimate and hence Revised Estimate is essential for an amount of Rs. 2,08,23,894/- against the sanctioned estimate of Rs.1503000/- which is 10% above the original estimate. The Chief Engineer has requested accord sanction for the revised estimate for the work for the aforesaid revised estimate amount.

3. Government have examined the matter in detail and are pleased to accord revised administrative sanction for the work "Construction of Njankadav-Poomala Colony Road under PMGSY Phase VI, Package No. KR-06-12(B), Sasthamkotta Block, Kollam District" including maintenance for five years after construction, for a revised estimate amount of Rs. 2,08,23,894/- worked out by Chief Engineer **minus tender deficit @ 4.50% below estimate rate** subject to the following conditions:-

1. As the measurements in respect of WBM for branch roads are recorded by tape instead of level measurements, the quantity of the same shall be confirmed by the Chief Engineer by appropriate technique.
2. Only initial levels were taken for calculating the quantities of various layers. As the initial and final levels of each layer are required for working out the quantities, the Chief Engineer shall confirm the quantities of various layers by appropriate technique.
3. Chief Engineer shall also explore the admissibility of the explanation furnished by the Executive Engineer regarding the revised estimate, as per the provisions of specification and approved mode of measurement and appropriate action shall be initiated.
4. Rates of extra items including the Board shall be reviewed
5. Revised Technical sanction shall be issued by Chief Engineer before executing the supplementary agreement.

(By order of the Governor)  
**MINIMOL ABRAHAM**  
**ADDITIONAL SECRETARY**

To:

The Chief Engineer,  
KSRRDA

Principal Accountant General(Audit/A&E), Kerala,  
Thiruvananthapuram.

Finance Department(UO No.DEV-3/291/2017-FIN (E-672326) dated  
28.6.2018)

✓Director, IKM, Thiruvananthapuram.

Stock File/Office Copy

Forwarded / By order  
Signature valid

Digitally signed by SHAJI T R  
Date: 2017.06.13 13:33:21  
IST  
Reason: Approved

Section Officer