



GOVERNMENT OF KERALA

Abstract

Local Self Government Department - PMGSY II - 2017-18 Package No.KR 04-86 Peravoor Block, Kannur District - Work including maintenance for five years after construction - Revised Estimate - Sanctioned - Orders issued

LOCAL SELF GOVERNMENT (DD) DEPARTMENT

G.O.(Rt)No.968/2021/LSGD Dated,Thiruvananthapuram, 06/05/2021

Read : Letter No.E-317/2018/KSRRDA dated,24.02.2021 received from Chief Engineer (i/c) KSRRDA

ORDER

As per the letter read above, the Chief Engineer, KSRRDA has submitted proposal for Revised Administrative Sanction of 'Banglakunnu Mudakozhi Peringanam Road' under PMGSY II-2017-18 Package No.KR 04-86 Peravoor Block, Kannur District including maintenance for five years after construction. Incorporating all the deviations, the revised estimate for the road work as per PMGSY SoR 2013 worked out to ₹7,79,52,887/- (Rupees Seven Crore Seventy Nine Thousand Fifty Two Lakhs Eight Hundred and Eighty Seven only), against the sanctioned amount of ₹6,86,42,173/- ie. an excess of ₹93,10,714/- (13.56% excess). This estimate includes provisions retained in original DPR and provisions incorporated for restoration of flood damages. The agreement is executed at a percentage of 13.60 below the estimate rate. Amount as per Tender Savings comes to ₹93,35,336/-. So excess amount incurred in the revised estimate can be met from the tender deficit.

2) Government have examined the matter in detail and make the following observations;

1. It is reported that the RCC belts for DRM side protection walls as stipulated in Government Circular were not provided in certain reaches as the embankment filling was done with laterite soil having boulders. However, as per the instructions of FIW(T) officials during site inspection, RCC belt was provided in the subsequent constructions. The CE, KSRRDA shall ensure the

structural safety of the protection walls.

2. Damages to the DRM side protection walls occurred in the flash floods during the year 2018 were rectified at the cost of contractor.

3. The Chief Engineer has reported that the work has been executed as per the approved gradient satisfying PMGSY guidelines.

4. The revised project cost of work at estimate rates and agreement rates (@13.60%below E/R) comes to Rs.7,79,52,887/- and Rs.6,73,51,295/- respectively

5. The revised project cost at agreement rates i.e. Rs.6,73,51,295/- is within the original TS amount of Rs.7,48,19,970/-.

3) In the above circumstances, Government are pleased to accord sanction to the revised estimate proposal submitted by the Chief Engineer, KSRRDA, as per the letter read above, for 'Banglakunnu Mudakozhi Peringanam Road' under PMGSY II-2017-18 Package No.KR. 04-86 Peravoor Block, Kannur District including maintenance for five years after construction, subject to the condition that the Chief Engineer, KSRRDA shall ensure the admissibility of items/ rates and structural safety of protection walls.

(By order of the Governor)

BIJUKUTTAN.M.S

ADDITIONAL SECRETARY

To:The Chief Engineer, KSRRDA,Thiruvananthapuram

Principal Accountant General (Audit),Kerala,Thiruvananthapuram

Accountant General (A&E),Kerala,Thiruvananthapuram

Finance (Development) Department (E.No.1385505/DEV-3/191/19-FIN dated,09/04/2021)

Web&New Media

Director, IKM, Thiruvananthapuram

Stock file

Forwarded /By order
Signature valid

Digitally signed by NISAM N
Date: 2021.05.07 11:23:17 IST
Reason: Approved

Section Officer